2020-21 ಡಿ೦೦೦೦:11-02-2020

ಸಂಖ್ಯೆ:006-20-000007&006-20-000008

BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package- No:16 Construction of Ambedkar Bhavana at Dasarahalli and RK Hegdenagara in Ward No:06 Thanisandra**
2	Estimate cost/Amount	Rs.160.00 Lakhs
3	Name of Contractor	Sri.K.S.Chowdareddy
4	Amount of Contract	Rs.13962640.58
5	Agreement No	193/2020-21
6	No and date underwhich the Work order has been issued	193/2020-21 Dated:20-03-2021
7	Time Limit originally fixed for completion	9 Months
8	Date of Application by the contractor for granting extension	19-12-2021
9	Date of Receipt of application in the sub division office	
10	Extension granting if any:	
	From	20-12-2021
	To	10/11/2022
11	Work carried out by the contractor during the original period stipulated in contract	
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	
14	Time now applied for	11 months
15	Date of recommending time limit applied	10/11/2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Completed
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to site problem. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst Executive Engineer
Project Division, BBMP

Chief Engineer
Yelahanka Zone, BBMP
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner